

**LIGAO CITY WATER DISTRICT  
ACCOMPLISHMENT REPORT  
For CY 2015**

Agency/Address	Project/Program/Activity Name	Location	Total Cost *ABC	Date Started	Target Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Reactivation of Binatagan Pumping Station No. 1	Binatagan, Ligao City	650,000.00	9/1/2015	10/31/2015	100.00%	634,101.00	accomplished
	Reactivation of Binatagan Pumping Station No. 2	Binatagan, Ligao City	650,000.00	4/21/2015	8/30/2015	100.00%	640,694.00	accomplished

Prepared by:

**ENGR. JOHN MICHAEL F. ROS**  
Water Sewerage Maintenance Foreman

Noted By:

*Consorcia P. Rañosa*  
**CONSORCIA P. RAÑOSA**  
Acting General Manager