

**LIGAO CITY WATER DISTRICT  
ACCOMPLISHMENT REPORT  
For CY 2016**

Agency/Address	Project/Program/Activity Name	Location	Total Cost *ABC	Date Started	Target Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Rehabilitation of Pumping House at NHA	NHA subdivision, Tuburan Ligao City	145,922.00	8/1/2016	10/31/2016	90.00%	105,598.00	
	Construction of Kubo House	Dunao, Ligao City	70,000.00	6/1/2016	10/31/2016	80.00%	67,000.00	Fire Accident
	Fire Wall Fencing	Dunao, Ligao City	89,305.00	12/1/2016	1/31/2017	100.00%	74,030.00	accomplished
	Painting of Over Head Steel Tank	Binatagan, Ligao City	194,000.00	12/1/2016	12/31/2016	100.00%	121,900.00	accomplished
		<b>TOTAL</b>	<b>499,227.00</b>				<b>368528.00</b>	

Prepared by:

**ENGR. JOHN MICHAEL F. ROS**  
Water Sewerage Maintenance Foreman

Noted By:

*Consorcia P. Rañosa*  
**CONSORCIA P. RAÑOSA**  
Acting General Manager