

**LIGAO CITY WATER DISTRICT
ACCOMPLISHMENT REPORT
For CY 2017**

Agency/Address	Project/Program/Activity Name	Location	Total Cost *ABC	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Ligao City Water District Ligao City	Rehabilitation of Pumping House at NHA	NHA subdivision, Tuburan Ligao City	145,922.00	8/1/2016		10/31/2016	100.00%	105,598.00	Accomplished
	Fire Wall Fencing	Dunao, Ligao City	89,305.00	12/1/2016		1/31/2017	100.00%	74,030.00	Accomplished
		TOTAL	235,227.00					179,628.00	

Prepared by:

ENGR. JOHN MICHAEL F. ROS
Water Sewerage Maintenance Foreman

Certified Correct:

[Signature]
CONSORCIA P. RAÑOSA
Acting General Manager