



**LIGAO CITY WATER DISTRICT
ACCOMPLISHMENT REPORT
For CY 2022**

Agency/Address	Project/ Program/ Activity Name	Location	Total Cost *ABC	Date Started	Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Repair of Submersible Pump	Bonga 1, Ligao City	44,500.00	03/21/2022	03/25/2022	100.00%	44,500.00	Accomplished
	Installation of Submersible Pump	Bonga 2, Ligao City	318,200.00	04/01/2022	08/31/2022	100.00%	318,200.00	Accomplished
	Fencing and Repair of Pumping Station 2	Bonga 2, Ligao City	70,182.50	08/01/2022	08/31/2022	100.00%	70,182.50	Accomplished
	Repair of Submersible Pump	Purok 3 Paulog, Ligao City	48,000.00	09/01/2022	9/30/200	100.00%	48,000.00	Accomplished
	Fencing of Water Source and Repair of Pump House	Magsagawsaw, Ligao City	111,056.00	09/01/2022	12/31/2022	100.00%	111,056.00	Accomplished
	Rehabilitation of Pipelines	Various Area of Ligao City	629,939.29	01/01/2022	12/31/2022	100.00%	629,939.29	Accomplished
	Extension of Pipelines	Various Area of Ligao City	103,469.91	08/01/2022	12/31/2022	100.00%	103,469.91	Accomplished
	Extension of Pumping Station	Various Area of Ligao City	291,099.92	08/01/2022	12/31/2022	100.00%	291,099.92	Accomplished
	Repair of Water Tank	NHA Paulog Ligao City	170,614.57	09/01/2022	11/31/2022	100.00%	170,614.57	Accomplished
	TOTAL		1,787,062.19				1,787,062.19	

Prepared by:

ENGR. JOHN MICHAEL F. ROS
 Division Manager C

Certified Correct:

CONSORCIA P. RAÑOSA
 General Manager