

LIGAO CITY WATER DISTRICT
ACCOMPLISHEDMENT REPORT
For CY 2023

Agency/Address	Project/ Program/ Activity Name	Location	Total Cost *ABC	Date Started	Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Pipe Layout	Tastas, Ligao City	112,740.00	1/1/2023	1/31/2023	100.00%	112,740.00	Accomplished
	Rehabilitation of Pipelines	Various Area of Ligao City	880,595.87	1/1/2023	1/31/2023	100.00%	880,595.87	Accomplished
	Installation of Submersible Pump	Nha Paulog Ligao City	160,000.00	2/1/2022	2/10/2022	100.00%	160,000.00	Accomplished
	Pumping Station	Bonga 3, Ligao City	55,607.00	4/1/2023	5/31/2023	100.00%	55,607.00	Accomplished
	Office Garage Repair	Dunao, Ligao City	6,967.00	4/1/2023	5/31/2023	100.00%	6,967.00	Accomplished
	Extension of Pipelines	Herrera, Allang, Tomolin, Tinampo, Binaanowan, Bongoran Oas	234,543.29	5/1/2023	5/31/2023	100.00%	234,543.29	Accomplished
	Extension of Pipelines	Macael, Binaanowan, Ligao City	28,941.00	5/1/2023	5/31/2023	100.00%	28,941.00	Accomplished
	Extension of Pipelines	Basag & Binaanowan to Layon, Ligao City	9,867.33	6/1/2023	6/30/2023	100.00%	9,867.33	Accomplished
	Clustering of Pipelines	Sta. Cruz, Ligao City	2,276.00	6/1/2023	6/30/2023	100.00%	2,276.00	Accomplished
	All Fire Hydrant Rehab	Various Area of Ligao City	14,493.00	6/1/2023	6/30/2023	30.00%	14,493.00	On Going
	Abella Pumping Station	Abella, Ligao City	600,118.10	2/4/2023	9/11/2023	60.00%	600118.1	On Going
		TOTAL	2,106,148.59				2,106,148.59	

Prepared by:
ENGR. JOHN MICHAEL F. ROS
Division Manager C

Certified Correct:
CONSORCIA P. RAÑOSA
General Manager