



**LIGAO CITY WATER DISTRICT
ACCOMPLISHMENT REPORT
For CY 2020**

Agency/Address	Project/Program/Activity Name	Location	Total Cost *ABC	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Drilling of Water Source @ Tress Marias Spring Source	Herrera, Ligao City	445,000.00	5/1/2020		7/31/2020	100.00%	445,000.00	Accomplished
	Construction of Water Source	Allang, Ligao City	957,500.00	10/1/2020		11/30/2020	100.00%	957,500.00	Accomplished
	Installation of Submersible Pump	Herrera, Ligao City	475,500.00	2/1/2020		02/30/2020	100.00%	475,500.00	Accomplished
	Construction of Control Panel House	Allang, Ligao City	96,610.00	10/1/2020		10/30/2020	100.00%	96,610.00	Accomplished
	Construction of Control Panel House	Herrera, Ligao City	82,070.00	7/1/2020		8/30/2020	100.00%	82,070.00	Accomplished
	Pipe Laying	Allang, Ligao City	144,000.00	4/3/2020		10/30/2020	100.00%	144,000.00	Accomplished
	Pipe Laying	Sitio Tibangray, Tinampo, Ligao City	108,000.00	11/3/2020		11/30/2020	100.00%	108,000.00	Accomplished
		TOTAL	2,308,680.00					2,308,680.00	

Prepared by:


ENGR. JOHN MICHAEL F. ROS
Water Sewerage Maintenance Foreman

Certified Correct:


CONSORCIO P. RANOZA
General Manager