

**LIGAO CITY WATER DISTRICT
ACCOMPLISHMENT REPORT
For CY 2021**

Agency/Address	Project/Program/Activity Name	Location	Total Cost *ABC	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
							% of Completion	Total Cost Incurred to Date	
Ligao City Water District, Ligao City	Drilling of Water Source @ Sitio Buga	Nabonton, Ligao City	908,000.00	12/1/2020		1/30/2021	100.00%	908,000.00	Accomplished
	Drilling of Water Source	Sitio Tambak, Ligao City	1,178,400.00	4/1/2021		8/30/2021	100.00%	1,178,400.00	Accomplished
	Installation of Submersible Pump	Allang, Ligao City	446,500.00	5/1/2021		5/30/2021	100.00%	446,500.00	Accomplished
	Repair of Steel Tank Foundation	NHA Subdivision, Tuburan, Ligao City	238,000.00	7/1/2021		7/30/2021	100.00%	238,000.00	Accomplished
	Repair of Steel Tank Bottom	Binatagan, Ligao City	479,000.00	9/1/2021		11/30/2021	100.00%	479,000.00	Accomplished
		TOTAL	3,249,900.00					3,249,900.00	

Prepared by:


ENGR. JOHN MICHAEL F. ROS
Water Sewerage Maintenance Foreman

Certified Correct:


CONSORCIA P. RAÑOSA
General Manager